



Body: Skyline Steel
Accent: Agreeable Gray
Trim: Pure White

Body: Agreeable Gray
Accent: Skyline Steel
Trim: Pure White

Carports: Will be painted same color as body of building

The project also includes the following:

1. The repair/replacement of 2,500+ feet of corner bead
2. The repair/painting of all hand railings
3. The replacement of all numbering - building, units and storage lockers (Harmony Lane)



The renderings provided by Sherwin Williams are difficult to see the difference in color contrast, so I have provided this picture to help clarify the two (2) color choices for Carrington.

The color to the left is Skyline Steel (SW-1015). The color to the right is Agreeable Gray (SW-7029). The trim color is Pure White (SW-7005).

Carrington at Stonebridge

Painting Schedule - 2025 Cycle

Building#	Street	Pressure Wash & Paint	Entry Doors	Entrance Floors	Lanai Painting
2405	Harmony Lane	9/8/25 - 9/15/25	09/12/25	09/15/25	09/12/25
2395	Harmony Lane	9/8/25 - 9/15/25	09/12/25	09/15/25	09/12/25
2385	Harmony Lane	9/15/25 - 9/22/25	09/19/25	09/22/25	09/19/25
2375	Harmony Lane	9/15/25 - 9/22/25	09/19/25	09/22/25	09/19/25
2365	Harmony Lane	9/22/25 - 9/29/25	09/26/25	09/29/25	09/26/25
2280	Carrington Court	9/22/25 - 9/29/25	09/26/25	09/29/25	09/26/25
2290	Carrington Court	9/29/25 - 10/6/25	10/03/25	10/06/25	10/03/25
2300	Carrington Court	9/29/25 - 10/6/25	10/03/25	10/06/25	10/03/25
2310	Carrington Court	10/6/25 - 10/13/25	10/10/25	10/13/25	10/10/25
2340	Carrington Court	10/6/25 - 10/13/25	10/10/25	10/13/25	10/10/25
2350	Carrington Court	10/13/25 - 10/20/25	10/17/25	10/20/25	10/17/25
2345	Carrington Court	10/13/25 - 10/20/25	10/17/25	10/20/25	10/17/25
2335	Carrington Court	10/20/25 - 10/27/25	10/24/25	10/27/25	10/24/25
2325	Carrington Court	10/20/25 - 10/27/25	10/24/25	10/27/25	10/24/25
2315	Carrington Court	10/27/25 - 11/3/25	10/31/25	11/3/25	10/31/25
2305	Carrington Court	10/27/25 - 11/3/25	10/31/25	11/3/25	10/31/25
2295	Carrington Court	11/3/25 - 11/10/25	11/7/25	11/10/25	11/7/25
Miscellaneous areas		11/3/25 - 11/10/25	N/A	N/A	

Pressure washing will take place on the Monday your building is scheduled to be painted.

Pool house will be pressure washed on 9/8/25 and painted during the week of 9/15/25 - 9/22/25

Lanai Painting: If you approved the Additional Consent Fromt for painting your lanai, please see the notes below.

First floor units will be painted while we are working on yhe exterior of the building. Please leave youe screen doors unlocked.

Second floor lanai's will be painted the same day we are painting entrance doors on the scheduled week. **Please ensure we have access.**